

BRYAN SCHOOL Construction Update



Week of March 25, 2019

- **Steel installation is almost complete. Weather delayed completion. Likely to be finished next week.**
- **Prep for wall delivery is complete. Tractor trailers will be delivering retaining wall in next ten days.**
- **Roof work will start after steel installation is complete.**
- **Interior work will start in summer time with initial phase to be completed over April Break.**